

AquaSAFE™ inspection checklist

☐ Yes ☐ No

Date	Does the water meter size match the plans?
Project name	□ Yes □ No
Project number	Does the main water source have devices, such as valves, softeners or filters that are not shown on the plans? ☐ Yes ☐ No
Project address	
Installing company name	If yes, does the system have an automatic bypass loop or some other accommodation for the flow-restrictive devices? ☐ Yes ☐ No
Installing company Alliance member ID	If no, contact Uponor Design Services at
Installing contractor name	design.services@uponor.com or call 888.594.7726.
	Is this a well system?
Inspector name	□ Yes □ No
AquaSAFE rough inspection checklist	If yes, does the well have proper storage? (See well log report.) ☐ Yes ☐ No
The following checklist is a guideline only and is not intended to replace National Fire Protection Association (NFPA) 13D	Is the mechanical room sprinkler away from heat sources? ☐ Yes ☐ No
and/or P2904 of the International Residential Code (IRC).	Is the crosslinked polyethylene (PEX) tubing in the mechanical room protected by a 30-minute fire-rated material, installed
Plans	in accordance with Uponor's exposed listing, or is the tubing
Does the installer have an AquaSAFE installer card? ☐ Yes ☐ No	approved for exposed installation in fire sprinkler systems? ☐ Yes ☐ No
Does the installer have a copy of the approved set of	
plans on the job?	Obstructions
□ Yes □ No	Are sprinklers spaced appropriately to avoid obstructions? □ Yes □ No
Do the plans match the actual construction?	
□ Yes □ No	If no, list obstructions below. (Refer to NFPA 13D, sprinkler technical bulletins or the system designer to make corrections
If no, mark the changes and send to Uponor Design Services at design.services@uponor.com or call 888.594.7726.	prior to rough inspection.)
	1
Mechanical room/water supply	
Does the underground pipe material and diameter from	2
the street match the plans?	
□ Yes □ No	3
Does the pressure-gauge reading on the incoming	
water supply match the plans? Be sure to take into consideration pressure-reducing valves (PRVs).	

Special considerations Are there any unprotected bathrooms?	Are there additional fittings not shown on the plans? ☐ Yes ☐ No
☐ Yes ☐ No If yes, are they less than 55 square feet in size? ☐ Yes ☐ No	If yes, note that additional fittings may have altered system performance and hydraulic calculations should be verified prior to rough inspection.
Are there any unprotected closets? □ Yes □ No	Are all fittings within the sprinkler loop or grid UL-listed for use in residential fire sprinkler systems? ☐ Yes ☐ No
If yes, are they less than 24 square feet and the walls of noncombustible material (½" sheet rock)? ☐ Yes ☐ No	Sprinkler spacing and positioning
Are sprinklers located near heat sources the proper temperature rating in accordance with NFPA 13D? ☐ Yes ☐ No	Are the sprinklers spaced in a manner not exceeding the spacing indicated on the plans (spacing between heads and to walls)?
If local code requires sprinkler coverage in unheated areas, are those sprinklers adequately insulated to prevent exposure to freezing temperatures (e.g., dry sidewall or pendent sprinkler)?	☐ Yes ☐ No Are sprinklers at least 8' apart to avoid cold soldering? ☐ Yes ☐ No
☐ Yes ☐ No If there are fuel-fired appliances in the attic, is sprinkler	Are all sprinklers spaced at least 4" away from walls? ☐ Yes ☐ No
protection provided? ☐ Yes ☐ No If yes, see detail page for installation instructions.	Are pendent sprinkler deflectors positioned 1" to 4" from the ceiling (unless noted otherwise on the plans)? ☐ Yes ☐ No
Tubing and fittings	For vaulted ceilings, is at least one sprinkler within 3' from the peak? Yes No
Does the tubing print stream have UL 1821 for residential fire sprinklers? ☐ Yes ☐ No	For vaulted ceilings, is the sprinkler's deflector parallel to the ceiling? Yes No
Is the tubing supported 32" horizontally, 4' vertically and every 6' when attached to the top of trusses to prevent lateral movement?	Testing
□ Yes □ No Is all PEX tubing protected by a 30-minute fire barrier (½" sheet rock), or installed in accordance with Uponor's exposed listing requirements?	Were all flow-restrictive devices installed in the system prior to flow testing (i.e., backflow preventers, PRVs, water treatment, etc.)? ☐ Yes ☐ No
□ Yes □ No Is there at least one plumbing fixture per floor tied into the fire sprinkler loop to ensure adequate circulation?	Are all these flow-restrictive devices shown on the plans (i.e., backflow preventers, PRVs, water treatment, etc.)? ☐ Yes ☐ No
□ Yes □ No Is the tubing installed below or behind insulation to meet local code requirements and/or manufacturer recommendations?	Did the sprinkler meet the required flow during the field flow test? ☐ Yes ☐ No
☐ Yes ☐ No Does the length of the installed tubing exceed the length	Is the proper orifice verified for the flow test? ☐ Yes ☐ No
shown on the plans by more than 20%? ☐ Yes ☐ No If wes, contact Uponor Design Services at	For well systems, did the pump start automatically upon sprinkler activation, and was the required amount of flow present?
If yes, contact Uponor Design Services at design.services@uponor.com or 888.594.7726.	☐ Yes ☐ No

Does the system have a water-flow alarm? ☐ Yes ☐ No	Sprinklers Were all sprinklers inspected to ensure they have not been painted, damaged or otherwise hindered from operation? ☐ Yes ☐ No
If yes, was the inspector's drain-and-test connection activated to successfully verify operation of the alarm and/or any other devices attached to the water-flow alarm? ☐ Yes ☐ No Did the installer complete and sign the AquaSAFE Flow Test Verification Form? ☐ Yes ☐ No	
	Where a pump is required to provide water to the system, was a flow test performed from the most hydraulically remote head or was the inspector's test-and-drain connection activated to ensure the pump turns on automatically? Yes No
The following checklist is a guideline only and is not intended to replace NFPA 13D and/or P2904 of the IRC.	Are all cover plates and/or escutcheons properly installed? ☐ Yes ☐ No
Plans	Final flow test
Does the installer have a copy of the approved set of plans on the job or as-builds reflecting changes from the rough inspection?	Was a complete and successful flow test conducted at rough inspection? ☐ Yes ☐ No
□ Yes □ No	If no, refer to the following questions.
Were there any outstanding issues from the rough inspection? ☐ Yes ☐ No	Are all required valves for the local jurisdiction (e.g., PRVs, check valves) installed for the flow test?
If yes, were they corrected? □ Yes □ No	☐ Yes ☐ No
	Did the sprinkler meet the required flow during the field flow test? ☐ Yes ☐ No
Mechanical room/water supply	
Is warning signage with homeowner manual installed at the main shutoff valve or approved location by the authority	Is the proper orifice verified for the flow test? ☐ Yes ☐ No
having jurisdiction (AHJ)? □ Yes □ No	For well systems, did the pump start automatically upon sprinkler activation, and was the required amount of flow present? ☐ Yes ☐ No
Are there any new devices, such as valves, softeners, filters or irrigations systems added to the main water source since rough inspection that are not reflected on the plans or the as-builds?	Does the system have a water-flow alarm?
	□ Yes □ No
□ Yes □ No	If yes, was the inspector's drain-and-test connection activated
If yes, does the system have an automatic bypass loop or some other accommodation for the flow-restrictive devices? ☐ Yes ☐ No	to successfully verify operation of the alarm and/or any other devices attached to the water-flow alarm? ☐ Yes ☐ No
Is a sprinkler cabinet required? □ Yes □ No	Did the installer complete and sign the AquaSAFE Flow Test Verification Form?
If yes, does the cabinet contain the number of spare sprinklers required by the AHJ?	□ Yes □ No

Uponor Inc.

☐ Yes ☐ No

5925 148th Street West Apple Valley, MN 55124 USA

T 800.321.4739 F 952.891.2008 **Uponor Ltd.**

2000 Argentia Rd., Plaza 1, Ste. 200 Mississauga, ON L5N 1W1 CANADA

T 888.994.7726 F 800.638.9517

